


APPROVED

Form 9-331a
(Feb. 1961)

Budget Bureau No. 42-R358.4.
Form Approved,

APR 18 1962



SUBMIT IN TRIPPLICATE
E. W. STANDLEY
DISTRICT ENGINEER

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY



Lease No. **21-411990**

U.S. GEOLOGICAL SURVEY
RECEIVED

APR 18 1962

SUNDRY NOTICES AND REPORTS ON WELLS

U.S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NC	SUBSEQUENT REPORT OF ABANDONMENT.....
NC	SUPPLEMENTARY WELL HISTORY.....
NC	

ILLEGIBLE

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 29, 1962

San Simon Unit

Well No. **1** is located **1900** ft. from **[N]** line and **660** ft. from **[E]** line of sec. **26**

23-1/4, 25-1/4 Sec 26

21-S

32-E

NIPN

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

Redacted
(Field)

San
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is **3745** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

to 9000'. Completed dry. Flagged and abandoned as follows: Spotted cement plug 9000' to 8800', using 60 sacks regular neat cement, WOC 5 hours. Found top of plug #1 at 8754'. Set 100 sack cement plug # 2 from 3700' to 3400'. WOC 6 hours. Found top of plug at 3670'. Set 96 sacks cement plug # 3 from 3644' to 3350'. WOC 6 hours. Found top of plug at 3372'. Set 85 sack cement plug from 50' to surface. Installed 1/2" x 1/2" steel marker. Flagged and abandoned 8 AM, March 2, 1962. Cleaned location and filled pits. Location is ready for inspection.

Left 1390' of 10-3/4" 32.75# surface pipe set and cemented at 1405' with a total of 740 sacks. Left 3444' of 7-5/8" 21# Intermediate pipe set and cemented at 3500' with a total of 700 sacks of cement.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Gulf Oil Corporation**

Address **Box 2167, Hobbs**

New Mexico

By **J. M. RUSSELL**

Title **Area Production Manager**

API 30-025-26180