			1	Form	C-103
NEW DEXI	CO OIL CONSEI	RVATION (COMMISSIO	(Revis N	ed 3-55)
NEW MEXI MISC	ELLANEOUS RE	EPORTS OF	WELLS		
(Submit to appropriat	e District Office	e as per Co	mmission 1	Rule 1106)	
COMPANY Amerada Petre	leum Cerperatien	- Drawer D	, Montament,	Hen Hext.co	
		ress)			
LEASE State WE "H"	WELL NO.	2 UNIT	at 125 2	T 21-8	R 35-E
DATE WORK PERFORME	D <u>12/10-11/56</u>	P001	Buneut		
This is a Report of: (Cheo	ck appropriate b	lock)	Results o	of Test of Ca	sing Shut-off
Beginning Drillin	g Operations	Ľ	Remedial	Work	
Plugging		Γ	Other		

Detailed account of work done, nature and quantity of materials used and results obtained.

1759' - Finished 12¹/₂" hele to 1759' at 11:15 AM 12-10-56. Ran 42 jts. 8-5/8"OD Gazing set at 1755' with 900 sacks, 50% Diamix & 50% regular comment mixed 2% Gel & 50 sacks Incor comment mixed 4% Gel, total of 950 sacks comment. Maximum pressure 1500#, comment circulated. Ran Baker contralisers. WOC. Tested 8-5/8" OD Gazing with 1000#, held OK. Drilled comment inside 8-5/8" OD Gazing from 1710' to 1755' & washed open hele from 1755' to 1759'. Elew hele dry. Started drilling 7-7/8" hele from 1759' with gas at 6:45 PM, 12-11-56.

FILL IN BELO	OW FOR RE	MEDIAL WO	RK REPORTS ONI	Γ				
Original Well	Data:							
DF Elev	TD	PBD	Prod. Int	Comp	Compl Date			
Tbng. Dia	Tbng De	pth	Oil String Dia	Oil Stri	Oil String Depth			
Perf Interval	(s)							
Open Hole Interval Producing Formation (s)								
RESULTS OF	WORKOVEF	ι <u>.</u>		BEFORE	AFTER			
Date of Test								
Oil Production, bbls. per day								
Gas Productio	on, Mcf per	day						
Water Production, bbls. per day								
Gas-Oil Ratio, cu. ft. per bbl.								
Gas Well Potential, Mcf per day								
Witnessed by	<u></u>							
		(Company)						
OIL CONSERVATION COMMISSION I hereby certify that the information given above is true and complete to the best of								
Name E	I. Eus	cher	my knowledge Name	e. 1. 1	с. <i>Су</i>			
Title	Engineer Dia	rid i	Position P					
Date	DEC	171956	Company	erada Petrolam	Corporation			

· · · · ·