

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

## Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

November 30, 1954  
(Date)Hobbs, New Mexico  
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation  
(Company or Operator)L. W. White "B"  
(Lease)Howard P. Holmes Drilling Contractor  
(Contractor)

Well No. 2 in the NW 1/4 NW 1/4 of Sec. 1

T. 21-S, R. 35-E, NMPM, Eumont (Oil) Pool, Lea County.

The Dates of this work were as follows: November 23-25, 1954

Notice of intention to do the work ~~was~~ (was not) submitted on Form C-102 on \_\_\_\_\_, 19\_\_\_\_,  
(Cross out incorrect words)and approval of the proposed plan ~~was~~ (was not) obtained.

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 118 Jts and cut jt (3688') 7" OD 20# Gr J-55 SS casing. Set and cemented at 3699' with 1460 sacks 4% Gel and 150 sacks Neat on bottom. Plug at 3664'. Maximum pressure 1700#. Circulated approximately 100 sacks cement. Job complete by B J 9:30PM 11-23-54.

After waiting over 30 hours, tested 7" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled cement plug from 3664' to 3699'. Tested below casing shoe with 800# for 30 minutes. No drop in pressure.

Witnessed by E. S. Runyon  
(Name)Gulf Oil Corporation  
(Company)Drilling Foreman  
(Title)Approved: S. G. Stanley  
OIL CONSERVATION COMMISSION  
(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: E. F. [Signature]

Position: Area Supt. of Prod.

Representing: Gulf Oil Corporation

Address: Box 2167, Hobbs, N. M.

(Title)

(Date)

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

November 17, 1954  
(Date)

Hobbs, New Mexico  
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation  
(Company or Operator)

L. W. White "B"  
(Lease)

Howard P. Holmes Drilling Contractor  
(Contractor)

Well No. 2 in the NW 1/4 NW 1/4 of Sec. 1

T. 21-S, R. 35-E, NMPM., Elephant (Oil) Pool, Lea County.

The Dates of this work were as follows: November 8-9, 1954

Notice of intention to do the work (~~was~~) (was not) submitted on Form C-102 on \_\_\_\_\_, 19\_\_\_\_,  
(Cross out incorrect words)

and approval of the proposed plan (~~was~~) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 12 Jts (376') 9-5/8" OD 32# Gr J-55 SS casing. Set and cemented at 388' with 300 sacks Regular Heat cement. Plug at 350'. Maximum pressure 200#. Circulated estimated 25 sacks cement. Job complete by B J 4:PM 11-8-54.

After waiting over 24 hours, tested 9-5/8" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled cement plug from 350' to 388'. Tested below shoe with 400# for 30 minutes. No drop in pressure.

Witnessed by P. K. Parker  
(Name)

Gulf Oil Corporation  
(Company)

Drilling Foreman  
(Title)

Approved: OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: E. J. [Signature]

Position: Area Supt. of Prod.

Representing: Gulf Oil Corporation

Address: Box 2167, Hobbs, N. M.

(Title)

(Date)