	L CONSERVATION COMMI IEOUS REPORTS ON WEL vict Office as per Commiss	LS
COMPANY Shell Oil Company	Box 1957 Hobbs, (Address)	New Mexico
LEASE <u>State "H"</u> WEI DATE WORK PERFORMED <u>4-21 1</u>	LL NO. <u>1-A</u> UNIT <u>P</u> S	<u>13</u> T <u>21S</u> R <u>35E</u> Bumont
This is a Report of: (Check appro	opriate block) x Rest	ults of Test of Casing Shut-off
Beginning Drilling Opera	ations Rem	edial Work

. - E

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 3856' 5¹/₂" casing and cemented @ 3868' with 800 sacks cement. Plug down @ 6:45 A.M. (MST) 4-21-57. After WOC 48 hours tested casing w/1500 psi for 30 minutes. Test O.K. Drilled out formation and tested w/500 psi. Test O.K.

FILL IN BEL	OW FOR RE	MEDIAL W	ORK REPORTS C	NLY		
Original Well	Data:					
DF Elev.	TD	PBD	Prod. Int.	Comj	Compl Date	
Tbng. Dia	Tbng De	pth	Oil String Dia	Oil Stri	Oil String Depth	
Perf Interval	(s)					
Open Hole Inte	erval	Pr	oducing Formatic	on (s)		
RESULTS OF	WORKOVEF	٤:		BEFORE	AFTER	
Date of Test			÷			
Oil Production	n, bbls. per	day				
Gas Productio	on, Mcf per	day				
Water Produc	tion, bbls. p	per day				
Gas-Oil Ratio	, cu. ft. per	r bbl.				
Gas Well Pote	ential, Mcf p	er day				
Witnessed by_	·					
				(Company)		
OIL CONS	SERVATION	COMMISSI	on above is tr	ertify that the info ue and complete	-	
Name (EQC.	roher.	my knowled Name	nge. R. L. Elkins	CR C FIONED P	
Title			Position	Division Mecha	nical Engineer	
Date	<u>A</u> Ł		Company	Shell 011 Comp		