

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PERORATION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Wilson Oil Company				Address Box 457, Artesia, New Mexico			
Lease State P	Well No. 1	Unit Letter P	Section 19	Township 21	Range 35		
Date Work Performed May 27, 1961		Pool Wilson		County Lea			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☐ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☒ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

The subject well was originally completed September 13, 1959, with the initial production 9 barrels of oil per day. Production declined rapidly to non-commercial. On May 26, 1961, permission was requested to plug back and attempt completion in the gas zone.

The well was plugged back to 3793', perforated from 3734-40', and from 3744-54', fraced with 250 gallons of acid, 20,000 gallons of slick water and 40,000# of sand. The well has been thoroughly and adequately tested and it is capable of producing 505 MCF gas per day, 2 barrels of water, and a trace of oil, with a tubing pressure of 165#, casing pressure 105#.

The well is hereby completed as a shutin gas well since no market is available in the area.

THE COMMISSION MUST BE NOTIFIED EVERY 6 MONTHS ON FORM C-103 AS TO THE WELL STATUS AND YOUR FUTURE PLANS FOR THIS WELL.

Witnessed by Joe E. Allen	Position Production Supt.	Company Wilson Oil Company
-------------------------------------	-------------------------------------	--------------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA


D F Elev. 3662	T D 4015	P B T D	Producing Interval 3790-91, 3795-96, 3803-04, 3814-15	Completion Date 9-13-59
Tubing Diameter 2"	Tubing Depth 3740	Oil String Diameter 5 1/2	Oil String Depth 3891	

Perforated Interval(s) 3790-91, 3795-96, 3803-04, 3814-15

Open Hole Interval	Producing Formation(s) Yates-Seven Rivers
--------------------	---

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover	None					
After Workover	7-12-61	(Well Shut in Tubing Pressure 225#)				Report Above

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name N. R. Lamb		
Title	Position Vice President		
Date	Company Wilson Oil Company		