

DUPLICATE

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS
(Submit to appropriate District Office as per Commission Rule 1106)

1956 MAY 10 PM 3:33

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico
(Address)

LEASE H. T. Orcutt "F" WELL NO. 1 UNIT A S 25 T 21-S R 35-E
DATE WORK PERFORMED 5-4-56 POOL Dumont

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 124 joints (3937') 5-1/2" OD 14# Gr J-55 SS casing. Set and cemented at 3950' with 740 sacks 4% Gel cement. Plug at 3914'. Maximum Pressure 1200#. Job completed by Howe 5:30PM 5-4-56.

After waiting over 30 hours, tested 5-1/2" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled cement plug from 3914-3950'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____
Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____
Perf Interval (s) _____
Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by _____

(Company)

OIL CONSERVATION COMMISSION

Name C. M. Keady
Title Engineer District
Date MAY 10 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name C. F. Joy
Position Area Supt. of Prod.
Company Gulf Oil Corporation

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico
(Address)

LEASE H. T. Orent "F" WELL NO. 1 UNIT A S 25 T 21-S R 35-E
DATE WORK PERFORMED 4-22, 23-56 POOL Ement

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 41 joints (8-5/8" OD (1660') 24# Gr J-55 SS casing. Set and cemented at 1676' with 1100 sacks Regular Neat Cement. Plug at 1615'. Maximum Pressure 550#. Circulated approximately 60 sacks cement. Job completed by Howao 2:AM 4-22-56.

After waiting over 24 hours, tested 8-5/8" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled cement plug from 1615-1676'. Tested below casing shoe with 800# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____
Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____
Perf Interval (s) _____
Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

Name C. M. Keady
Title Engineer District I
Date APR 25 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name J. M. Russell
Position Ass't Area Supt. of Prod.
Company Gulf Oil Corporation