

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

AM 7:32

COMPANY RESLER AND SHELDON
(Address)

LEASE Phillips State WELL NO. 1 UNIT P S 29 T 2E R 35
DATE WORK PERFORMED Aug & Sept 1957 POOL Wildcat

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled hole with cable tools, setting 13 3/8" @ 105', 10 3/4" @ 800 and 8 5/8" @ 1400'. These strings not cemented. Drilled 8" hole to 3800'. Encountered gas. Loaded hole salt water and drilled to 3900'. Set 5 1/2" @ 3900' w/ 350 sacks. Pulled 8 5/8" and 10 3/4". Cemented 13 3/8" from surface w/ 100 sax. At time of cementing the 13 3/8" string, the shoe was plainly visible. A good job was secured. When plug drilled out of 5 1/2" a bail test showed all gas and water shut off.

See log page 2 of 2

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____
Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____
Perf Interval (s) _____
Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name Resler and Sheldon
Title _____
Date _____

Name RESLER AND SHELDON
Position Partner
Company Resler and Sheldon