

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. UNIT AGREEMENT NAME Eunice Monument South Unit
2. NAME OF OPERATOR Chevron U.S.A. Inc.	8. FARM OR LEASE NAME
3. ADDRESS OF OPERATOR P.O. Box 670, Hobbs, New Mexico 88240	9. WELL NO. 230
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Unit 0, 3300' FSL & 1980' FEL	10. FIELD AND POOL, OR WILDCAT Eunice Monument GB/SA
14. PERMIT NO.	15. ELEVATIONS (Show whether OF, RT, CR, etc.) 3564'
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 4, T21S, R36E
	12. COUNTY OR PARISH Lea
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Water shutoff, cmt sqz w/OH pkr

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

MIRU PU, PULL RODS & PUMP & TBG, CO FILL 3793-3812 RIH W/ INFLATABLE PKR TSTG TBG TO 3000 PSI, UNABLE TO ESTAB INJ RATE, PRESS BLED F 2500-1700 PSI IN 1 1/2 MIN (4150 BHP) NO COMM AROUND PKR REL PKR & POOH REDRESS PKR & RIH SET @ 3790 RUN PROD TBG & PMP EQUIP TURN WELL OVER TO PRODUCTION 5-28-90.

WORK STARTED AND ENDED 5-28-90

RECEIVED
MAY 31 11 16 AM '90
CARLSBAD
OFFICE
CLERK

ACCEPTED

CARLSBAD

18. I hereby certify that the foregoing is true and correct

SIGNED

M. E. Olson 5/29/90

TITLE Staff Drlg. Engr.

DATE 5-29-90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: