

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name H.L. Houston	
9. Well No. 1	
10. Field and Pool, or Wildcat Eunice monument G/SA	
12. County Lea	

SUNDY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator Amerada Hess Corporation	
3. Address of Operator Drawer D, Monument, NM 88265	
4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>7</u> TOWNSHIP <u>21S</u> RANGE <u>36E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 3598' DF	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Plan to pull production equipment. Run cement bond log fr. 3745' to minimum charge footage. Spot sand inside of 7" csg. fr. TD to 3663' and check to insure coverage of all perfs. Perf. and squeeze 7" csg. subject to bond log to shut off water communication. WOC and drill out cement and test. Clean out sand to 3882'. If necessary re-perf 7" csg. Re-run production equipment and resume production.

THE COMMISSION MUST BE NOTIFIED
24 HOURS PRIOR TO COMMENCING WORK

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>EB Hughes</u>	TITLE <u>Supv. Admin. Serv.</u>	DATE <u>7-29-77</u>
APPROVED BY _____	TITLE _____	DATE _____

CONDITIONS OF APPROVAL, IF ANY: