

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

3a. Indicate Type of Lease
State ☐ Fee ☒
3. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☐ OTHER- Injector

Name of Operator
Chevron U.S.A. Inc.

Address of Operator
P. O. Box 670, Hobbs, NM 88240

Location of Well
UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM
THE West LINE, SECTION 7 TOWNSHIP 21S RANGE 36E N.M.P.M.

7. Unit Agreement Name
Eunice Monument South Unit

8. Farm or Lease Name

9. Well No.
332

10. Field and Pool, or Wildcat
Eunice Monument G/SA

11. Elevation (Show whether DF, RT, GR, etc.)
3622'

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

REPAIR REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPS. ☐	PLUG AND ABANDONMENT ☐
REPAIR OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	
		OTHER <u>Log, Perf, convert to injector</u> ☒	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Run CNL, GR, CCL TD to surface. Perf 3896-3918', 3931-34', 3952-54', 3958-68', 3973-76', 3985-98' w/(1) 2-7/8" JHPF. Test tbgs 2500 psi-ok. Spot 100 gal 15% NEFE HCL across perfs. Acidize w/3900 gals 15% NEFE HCL & (80) 1.1 RCNB's. Swab. RBP would not test; spot 25 sacks of sand on top of RBP at 3800'. Cement with 500 sacks class "C" neat, established returns, circulated 50 sacks cement. Drill cement to 408'. Test casing and squeeze to 500 psi for 30 min-ok, wash sand off RBP. Ran 125 joints 2-3/8 IPB 4.7# J55 8RD tubing to 3854', set packer at 3854'. Test casing and packer to 500 psi for 30 min-okay.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

by M. E. Abner TITLE Staff Drilling Engineer DATE 10-15-87
Eddie W. Seay
Oil & Gas Inspector
DATE OCT 19 1987

RECEIVED

OCT 16 1987

OCD
HOSBS OFFICE