

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

88240

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐ other ☐  
well well

2. NAME OF OPERATOR  
CONOCO INC.

3. ADDRESS OF OPERATOR  
P. O. Box 460, Hobbs, N.M. 88240

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 1980' FSL & 660' FwL

AT TOP PROD. INTERVAL: ✓

AT TOTAL DEPTH: ✓

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
CHANGE ZONES ☐  
ABANDON\* ☐  
(other) ☐

SUBSEQUENT REPORT OF:

☐  
☒  
☐  
☐  
☐  
☐  
☐  
☐  
☐

5. LEASE

LC-031740(a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

NMFU

8. FARM OR LEASE NAME

Meyer A-1

9. WELL NO.

2

10. FIELD OR WILDCAT NAME

Eunice Monument GDA

11. SEC., T., R., M., OR BLK. AND SURVEY OR

SEC. 8, T-21S, R-30E

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

RECEIVED

NOTE: Report results of multiple completion or zone change on Form 9-331-C.

U.S. GEOLOGICAL SURVEY  
MINERAL THERMAL SERVICE  
ROSWELL, NEW MEXICO

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

MIRU 10-29-82. Spot 250 gals 15% HCL-NE-FE acid. Set pk @ 3766'. Acidize Eunice Monument zone w/2520 gals 15% HCL-NE-FE in 2 equal stages. Divert between stages w/150# rock salt & 150# benzoic flakes. Pump scale inhibitor squeeze. Pump 1/2 mixture and place w/65 bbls TFW. Divert w/150# rock salt & 150# benzoic flakes. Pump remainder of chem & dump w/65 bbls TFW. Set RBP @ 3714'. Tested plug @ 1000 psi, held OK. Rel RBP. Ran production equipment and placed on production. Tested 11-15-82: 13B0, 87BIV, 3MCF in 24 hrs.

Subsurface Safety Valve: Manu. and Type

Set @ \_\_\_\_\_ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED M. E. Bingham TITLE Administrative Supervisor

DATE 11-24-82

ACCEPTED FOR RECORD (This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF

PETER W. CHESTER

APPROVAL, IF ANY:

SEP 29 1983

4.