

IPC tbg, set at 3696. Inj. pkr at 3696'. Test to 5000psi above slips. Tst BS and pkr to 600psi f/30 min. NU WH, tst void to 3000psi f/15 min. ok. Turn over to production.

RECEIVED

MAR 16 1989

OCD
HOBBS OFFICE