

EMSU 315

7/22/96

MI RU PU

POH AND LAY DOWN RODS AND TUBING

7/23/96

MIRU PRO WL AND TAG TD ON WIRELINE AT 3925 FEET THERE WAS NO FILL IN HOLE

GIH W/WHITAKER 5 1/2 PACKER AND TRIED TO SET AT 3646 PACKER FAILED

POH WITH PACKER

GIH WITH NEW PACKER , IT ALSO FAILED

POH W/ PACKER

GIH W/ HALLIBURTON PACKER AND SET AT 3646

MI AND RIG UP BJ

WAIT 3 HOURS ON SOLVENT TO GET ON LOCATION

LOAD BACKSIDE WITH PRODUCED WATER FOR A TOTAL OF 44 BBLS

ACID JOB AS FOLLOWS:

PUMP 1200 GALS OF RESISOL II

DROP 500 LBS OF TRIMIX SALT WITH GELLED BRINE WATER

NO BLOCK ACTION

PUMP 1200 GALS OF RESISOL II

DROP 750 LBS OF SALT

NO BLOCK ACTION

PUMP 1200 GALS OF RESISOL II

DROP 750 LBS OF SALT

HAD MASIVE BLOCK ACTION

PUMP 2400 GALLONS OF RESISOL II AND DROPPED NO MORE SALT

AVERAGE RATE 4 BPM

ISIP 410 PSI

MAX PSI 880 PSI

MIN PSI VACUME

AVERAGE PSI 123 PSI

TOTAL LOAD 285 BBLS

TOTAL SALT 2000 LBS

SION

7/24/96

RU SWAB

SWAB 10 HOURS AND RECOVERED 120 TOTAL BBLS OF FLUID

RELEASE RTTS AND POH

SION

7/25/96

TRIED TO RUN KUDU PUMP BUT COULDN'T BECAUSE OF BAD WELL HEAD

REPLACED WELL HEAD AND RUN KUDU PUMP

DAVID JENNINGS

