

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION O.C.C.

3 - OCC
1 - File

JAN 3 8 00 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>	
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name R. M. Marshall	
9. Well No. 2	
10. Field and Pool, or Wildcat Eumont	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Tidewater Oil Company	3. Address of Operator Box 249, Hobbs, New Mexico	4. Location of Well UNIT LETTER H , 1980 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 21 S RANGE 36 E N.M.P.M.	15. Elevation (Show whether DF, RT, GR, etc.) 3525 Gr.
--	---	---	--	--

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Dean Penick rigged up. Laid 25 sack cement plug from 3439' back to approximately 3352'. Laid 25 sack cement plug from 2961' back to approx. 2884'. Laid 25 sack cement plug from 2861' back to approx. 2783'. Shot 8-5/8" casing at 304'. Laid 50 sack cement plug from 299' back to approximately 241'. Laid 10 sack cement plug in top of 13-3/8" surface casing and installed dry-hole marker. Contractor salvaged approximately 304' of 8-5/8" casing. Mud laden fluid left between all plugs. Pits have been levelled and location cleaned up, ready for final inspection.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _____ TITLE **Area Supt.** DATE **12-30-66**
APPROVED BY **Leslie H. Clements** TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: