

CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

VEHICLE RECEIVED		
CONSTRUCTION		
SANTA FE		
WELL		
U.S.G.S.		
LAND OFFICE		
OPERATION		

5a. Indicate Type of Lease
State ☐ Lease ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT ON FORM C-101 FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Gulf Oil Corporation	8. Firm or Lease Name H. C. Collins
3. Address of Operator P. O. Box 670, Hobbs, NM 88240	9. Well No. 3
4. Location of well UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>14</u> TOWNSHIP <u>21S</u> RANGE <u>36E</u> NMPM.	10. Field and Pool, or Wharfed Eunice Monument
11. Elevation (Show whether DF, RT, GR, etc.) 3560' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	OTHER <u>Repair Casing Pressure</u> ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

POH with production equipment. Set RBP at 3000', test casing 500#. Spot 14' frac sand on RBP. Perf 1475' with (4) 1/2" JH at 90°. Establish circulation. Set cement retainer at 1320'. Squeeze with 150 sacks Class "C" with 4% gel and 50 sacks Class "C" neat. Circulate 30 sacks out 5 1/2"-7-5/8". Squeeze with 7 bbls Class "C" neat 650#. Reverse out cement. Drill cement and cement retainer. Circulate hole clean. Test casing 500#. Circulate sand off RBP and POH. RIH with tubing. Pumped 1000 gals 15% NEFE DI. Swab. RIH with pump and rods, hung off. Complete after repairing annular flow and dump acid 11-28-82.

13. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. J. Sexton TITLE Area Engineer DATE 12-7-82

APPROVED BY JERRY SEXTON TITLE DISTRICT 1 SUPER. DATE DEC 15 1982

RECEIVED

DEC 14 1982

O.C.D.
HOBBS OFFICE