

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

HOBBES OFFICE 000

MISCELLANEOUS REPORTS ON WELLS

105 APR 21 PM 3:17

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON Cancellation (Other) of Dual Completion	X

April 21, 1955
(Date)

Hobbs, New Mexico
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation
(Company or Operator)

R. R. Bell "C"
(Lease)

D A & S Oilwell Servicing
(Contractor)

Well No. 2 in the SW 1/4 NW 1/4 of Sec. 15

T. 21-S., R. 36-N., NMPM., Emisco Pool, Lea County.

The Dates of this work were as follows: March 14 thru April 3, 1955

Notice of intention to do the work (was) (~~was not~~) submitted on Form C-102 on April 21, 1954
(Cross out incorrect words)

and approval of the proposed plan (was) (~~was not~~) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

The following work was performed on the above dates:

1. Filled rods and tubing.
2. Ran Gamma Ray Neutron Survey.
3. Set 5-1/2" Baker magnesium bridge plug at 3658'. Dumped 1 1/2 sacks cement on top of plug.
4. Pressure tested casing. Would not hold. HRC tool located leak in 5-1/2" casing at 2035'.
5. Perforated 5-1/2" casing at 2040' with 2, 1/2" Jet H₂O.
6. Set Baker magnesium retainer at 1694'. Cemented thru perforations in 5-1/2" casing at 2040' with 250 sacks 45 Gel and 250 sacks Neat cement.
7. WOC.
8. Drilled out cement, retainer, and bridge plug to 3860'. Pressure tested casing with 300#. No drop in pressure.
9. Returned well to production. AFE to dual cancelled because of condition of casing.

Witnessed by J. G. Crawford Gulf Oil Corporation Field Foreman
(Name) (Company) (Title)

Approved: J. G. Stanley
OIL CONSERVATION COMMISSION
(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: E. F. Taylor

Position: Area Supt. of Prod.

Representing: Gulf Oil Corporation

Address: Box 2167, Hobbs, N. M.

(Title)

(Date)

1874

1875

1876

1877

1878

1879

1880

1881

1882

1883

1884

1885

1886

1887

1888

1889

1890

1891

1892

1893

1894

1895

1896

1897

1898

1899

1900