SUNDRY NOTICES AND REPORTS ON WELLS

T 1	11
NOTICE OF INTENTION TO DRILL.	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING.
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.	SUBSEQUENT REPORT OF ABANDONMENT
1	SUPPLEMENTARY WELL HISTORY
1	
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

				May 31	, 19. 6 3
Well No. 14	4-1 is locate	d 1980 ft. i	from $=$ $\begin{Bmatrix} \frac{R}{S} \end{Bmatrix}$ line	and 1980 ft. from (E) li	ine of sec. 18
MW/4 SE/4 See	c. 18	21-3	36-E	MUPK	
(1/4 Sec. and Sec. 1	No.)	(Twp.)	(Range)	(Meridian)	
napu			Lea	Men Mex	100
(Field)		(Co	unty or Subdivision)	(State or Te	

The elevation of the derrick floor above sea level is 3635 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TO 3919', DP 10', BLEV 3635' DP. CSG PT 5-1/2" AT 3777 - 4" LINER SET FROM 3745' TO 3919'. PAY SAN ANDRES 3882-3918'. PERFS 3882-94', 3902-12', 3914-18'. WELL WAS SHUT-IN INCAPABLE OF COMMERCIAL PRODUCTION. PLUGGING WAS ACCOMPLISHED IN THE FOLMANNER: SET A 20 SACK CEMENT PLUG FROM 3780' TO 3620'. SET A 10 SACK CEMENT PLUG AT SURFACE. PILLED INTERVALS BETWEEN CEMENT PLUGS WITH 10 LB. MUD. ERECTED 4" HARKER EXTENDING A' ABOVE SURFACE WITH WELL MAKE AND LOCATION INSCRIBED THEREON. LOCATION RESTORED TO CRIGINAL CONDITION. PLUGGING STARTED 5-24-63, COMP 5-25-63. ALL CASING WAS LEFT IN THE HOLE.

I understand	i that this plan of work must receive approval in writin	g by the Geological	Survey before operations may be commenced.
Company	Continental Oil Company		
	Bex 68		
	Eunice, New Maxico	Ву	
	NOCC-3 ABS FILE	Title	District Superintendent
	B-3 ATL-ROS-2 -HOUS, HID - 1 &ach		50.00.00