

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Gulf Oil Corporation			Lease H. T. Mattern (NCT-A)			Well No. 3		
Location of Well	Unit P	Sec 24	Twp 21S	Rge 36E	County Lea			
Name of Reservoir or Pool			Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)		Choke Size	
Upper Compl	Paddock		Oil	Pump	Tbg.		2" W0	
Lower Compl	Drinkard		Oil	Flow	Tbg.		2 1/2" 6 1/4"	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 11:15 a.m., 3-2-70

Well opened at (hour, date): 11:15 a.m., 3-3-70 Upper Completion
Lower Completion

Indicate by (X) the zone producing.....
X

Pressure at beginning of test..... 3
262

Stabilized? (Yes or No)..... Yes
Yes

Maximum pressure during test..... 3
262

Minimum pressure during test..... 2
71

Pressure at conclusion of test..... 2
71

Pressure change during test (Maximum minus Minimum)..... 1
191

Was pressure change an increase or a decrease?..... Decr.
Decr.

Well closed at (hour, date): 11:15 a.m., 3-4-70 Total Time On
Production 24 hrs

Oil Production Gas Production

During Test: 4 bbls; Grav. 36.6; During Test 375.0 MCF; GOR 93,750

Remarks _____

FLOW TEST NO. 2

Well opened at (hour, date): 11:15 a.m., 3-5-70 Upper Completion
Lower Completion

Indicate by (X) the zone producing.....
X

Pressure at beginning of test..... 1
175

Stabilized? (Yes or No)..... Yes
Yes

Maximum pressure during test..... 45
184

Minimum pressure during test..... 1
175

Pressure at conclusion of test..... 26
184

Pressure change during test (Maximum minus Minimum)..... 44
9

Was pressure change an increase or a decrease?..... Decr.
Incr.

Well closed at (hour, date) 11:15 a.m., 3-6-70 Total time on
Production 24 hrs

Oil Production 81 bw Gas Production

During Test: 0 bbls; Grav. -; During Test 4.0 MCF; GOR -

Remarks _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19 10 1970
New Mexico Oil Conservation Commission

Operator Gulf Oil Corporation
By J. W. Davis
Title Well Tester
Date 3-9-70

By [Signature]
Title _____

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on a well which is completely completed within seven days after actual completion of the well and immediately thereafter as prescribed by the order authorizing the well's completion. Such tests shall also be commenced on all dual completion wells within seven days following recompletion and or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with graph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.