

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation Box 2167 - Hobbs, New Mexico  
(Address)

LEASE W. A. Ramsay "A" WELL NO. 42 UNIT B S 27 T 21 R 36  
DATE WORK PERFORMED 6-1 thru 6-2-58. POOL Eumont

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☒ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Oscar Bourg Drilling Company spudded 12-1/4" hole at 4:00 PM 5-31-58.

Ran 10 Joints (414') 8-5/8" OD 24# Grade J-55 SS Casing. Set and cemented at 429' with 300 sacks regular neat cement. Plug at 410'. Maximum pressure 250#. Circulated approximately 30 sacks cement. Job completed at 5:00 AM 6-1-58.

After waiting over 24 hours, tested 8-5/8" casing with 1,000# for 30 minutes. No drop in pressure. Drilled cement plug from 410' to 429' and tested with 350# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

Name E. H. Ficker  
Title Engineer  
Date JUN 16 1958

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name 37 2248  
Position Area Production Supt.  
Company Gulf Oil Corporation