

DUPLICATE

Form C-103  
(Revised 3-55)

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE Arnett Ramsay "D" WELL NO. 4 UNIT E S 33 T 21-S R 36-E  
DATE WORK PERFORMED 6-27, 28-56 POOL Eumout

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 96 joints (3886') 5-1/2" OD 14# Gr J-55 SS casing. Set and cemented at 3899' with 1700 sacks Trinity Inferno cement. Plug at 3856'. Maximum Pressure 1800#. Circulated approximately 50 sacks cement. Job completed 1:PM 6-27-56.

After waiting over 90 hours, tested 5-1/2" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 3856-3899'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		(Company) _____

OIL CONSERVATION COMMISSION

Name R. F. Montgomery  
Title PRORATION MANAGER  
Date JUL 5 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. J. Taylor  
Position Area Supt. of Prod.  
Company Gulf Oil Corporation