


Form 9-331a
(Feb. 1951)

(SUBMIT IN TRIPLICATE)

Land Office **Las Cruces**

065525

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 6, 1951

Edna Elliott
Well No. **2-L-1** is located **1650** ft. from **S** line and **110** ft. from **W** line of sec. **1**
SW-1/4 Sec. 1 (1/4 Sec. and Sec. No.) **21-S** (Twp.) **37-E** (Range) **N.M.P.M.** (Meridian)
Wilcox (Field) **Leon** (County or Subdivision) **New Mexico** (State or Territory)

The elevation of the derrick floor above sea level is **3494** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Edna Elliott #2-L-1 Well was spudded at 3:00 P.M. on 12-5-51

Well was drilled to a total depth of 240', ran 220.64' of 13-3/8", 48#, H-40 Sals casing and set at 240' cemented w/250 sacks 3% gel. Plug down at 8:30 A.M. on 12-6-51. Circulated out 25 sacks. Will let cement set for 24 hours and test for shut-off.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Fullerton Oil Company**

Address **P.O. Box 2227**

Hobbs, New Mexico

By **L. J. Ferrigan**

Title **Office Manager**