

(November 1983)
(Formerly 9-331)

UNITED STATES
DEPARTMENT OF THE INTERIOR (Other Instructions on
BUREAU OF LAND MANAGEMENT reverse side)

Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

L.C. 065525 B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER **N. M. OIL CONS. COMMISSION**

2. NAME OF OPERATOR **P. O. BOX 1930**
HOBBBS, NEW MEXICO 88240

3. ADDRESS OF OPERATOR **Elliott Oil Company**
P.O. Box 1355, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
660' from South, 810' from West
Section 1, T-21S, R-37E

14. PERMIT NO. **D.F. 3493**

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Elliott - Monterey

9. WELL NO.

#5

10. FIELD AND POOL, OR WILDCAT

Wantz Abo

11. SEC. T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 1, T-21S, R-37E

12. COUNTY OR PARISH 13. STATE

Lea

N. Mex.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Deepening

(Note: Report results of multiple completion on Well
Completion or Recore Completion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Operation commenced 3/8/85. 4 3/4" hole was drilled to 7502'.
1900' of 4" Flush joint 11.34#, N-80 Liner was hung at 5600' and
cemented with 147 Sxs. Class H 50-50 Posmix cement. Circulated cement
on liner and reversed out $\pm$ 20 Sx. excess cement. Plug down 5:00 p.m.
on 3/22/85. WOC 60 hrs. and tested with 1200 psi, no pressure drop.
Prep. to perforate and complete.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Owner

DATE

3/26/85

(This space for Federal or State office use)

APPROVED BY **ACCEPTED FOR RECORD**
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APR 17 1985

*See Instructions on Reverse Side

CARISBAD, NEW MEXICO

24 B.2 71

RECEIVED
APR 18 1985
OFFICE OF THE ATTORNEY GENERAL