

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.O.S. | |
| LAND OFFICE | |
| OPERATOR | |

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|--|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator Blanco Engineering, Inc. | 8. Farm or Lease Name Gulf Hill |
| 3. Address of Operator 116 North First, Artesia, New Mexico 88210 | 9. Well No. 2 |
| 4. Location of Well UNIT LETTER <u>N</u> <u>3300</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> Lot <u>14</u> LINE, SECTION <u>4</u> TOWNSHIP <u>21S</u> RANGE <u>37E</u> NMPM. | 10. Field and Pool, or Wildcat Blinebry |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3477 GR | 12. County Lea |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐

OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Rigged up well service unit. Pulled pump and rods, pulled tubing. Squeezed perforations in Grayburg/San Andres from 3786-4191 with 500 sacks Class C cement w/2% CaCL. Squeezed to 4100 psi pressure. After WOC 24 hours, drilled out cement in 5½ casing from 3619 to 4191'. Tested squeeze job to 2000 psi for 30 mins. Tested o.k. Drilled out CIBP and 35' of cement from 4471' to 4510'. Cleaned out 5½ casing to total depth of 6004'. Pulled bit, D.C's & tubing. Reran tubing, pump and rods to test Blinebry Perfs. at 5740'-5866'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. L. Gray TITLE V. President DATE 8/19/86

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____ TITLE _____ DATE AUG 21 1986

CONDITIONS OF APPROVAL, IF ANY:

2 A Lincoln Kelly