

Form 9-331a
(March 1942)

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. 031741 (b)
Unit N.M.F.U.

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Hank D-10 #1 **Hobbs, New Mexico** **July 24, 1950**

Well No. 1 is located 660 ft. from N line and 1980 ft. from E line of sec. 10

NE/4 Sec. 10 21S 37E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
North Dickinson Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5446 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 7-9-50, set 5 1/2" OD casing at 6722' and cemented with 450 sacks. Total Depth of hole, 6723' in line. Plug down 4:30 P.M. Top of cement by temperature survey, 3155.

On 7-23-50, tested casing with 1200# for 30 minutes. Final pressure 1250#. Drilled out cement to 6720 for total depth.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 60

Hobbs, New Mexico

By [Signature]

Title District Superintendent

001000
 001000
 001000

1

00	July 24	Hobbs, New Mexico	000	1	000	000	000
10			1000	1	000	000	000
			1000	1	000	000	000
			1000	1	000	000	000

2444

On 7-2-50, set 2 1/2" casing at 6725' and cemented with
 400 sacks. Total depth of hole, 6725' in time. Plug down
 at 6:30 P.M. Top of cement by temperature survey, 2152'.
 On 7-22-50, tested casing with 1200' for 30 minutes. Final
 pressure 1150'. Drilled out cement to 6710 for total depth.

Continental Oil Company
 Box 60
 Hobbs, New Mexico

Director of Supervisors