

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

RECEIVED  
MAR 2 1951  
U.S. GEOLOGICAL SURVEY  
HOBBAS OFFICE

Land Office  
Lease  
031741 (b)  
N.M.F.U.

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

W. C. Hawk D-10 No. 1-3

Hobbs, New Mexico February 27, 1951

Well No. 1-3 is located 990 ft. from [N] line and 1650 ft. from [E] line of sec. 10

NE/4 Sec. 10  
(1/4 Sec. and Sec. No.)

21S 37E  
(Twp.) (Range)

N.M.P.M.  
(Meridian)

Benson

Las

New Mexico  
(State or Territory)

(Field)

(County or Subdivision)

The elevation of the derrick floor above sea level is \_\_\_\_\_ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 10 3/4" at 253' and cemented with 250 sacks cement. Cement circulated to surface. Total depth of hole 260' in Red Bed. Plug down 12:00 Midnight 2-21-51.

On 2-23-51, after 2 1/2 hours WOC, pressure tested casing with 250# for 30 minutes. Final pressure 235#. Found top of cement plug at 225'. Drilled out cement plug and tested casing with 250# for 30 minutes. Final pressure 240#.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 60

Hobbs, New Mexico

By

Title District Superintendent

100-100000  
100-100000  
100-100000



100-100000 100-100000 100-100000  
100-100000 100-100000 100-100000  
100-100000 100-100000 100-100000  
100-100000 100-100000 100-100000

100-100000 100-100000 100-100000  
100-100000 100-100000 100-100000  
100-100000 100-100000 100-100000  
100-100000 100-100000 100-100000

100-100000 100-100000 100-100000

100-100000 100-100000 100-100000

100-100000 100-100000 100-100000

100-100000 100-100000 100-100000