



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Form Approved.

Land Office Las Cruces
Lease No. 031741 b
Unit 11

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	Subsequent report of plugback and dual complete	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 10, 1963

Well No. 4 is located 1350 ft. from N line and 660 ft. from E line of sec. 10
SE/4 NE/4 Sec 10 21- 37- 1024
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
WIFU 100 New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3427 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

BEFORE WORKOVER: TO 7728' GRANITE, PB 7725', DF 12', ELEV 3427' DF.
PAY - ELLENBURGER 7364-7690'. CSG PT 1/2" AT 7727'. PERFS:
7364-7612, 7622-36, 7666-90'. WELL SHUT IN PRIOR TO WORKOVER.
WORK DONE: SET CISP AT 7420' 7/16 BT CIP ON TOP. PERFS ABO 6721, 6756, 6804,
6845, 6882, 6896, 6938, 6960, 7030, 7060, 7150, 7215, 7240, 7260, 7275,
7300, 7333, 7356 & 7366' 5/1 JSPP. TRTD ABO PERFS W/3000 GAL 15% ACID FOL
BY 11,000 GAL FRAC, 3000 LBS SAND & 300 LBS "'ADONITE' ADDITIVES". PERP
CLINEERY 5726, 5757, 5765, 5780, 5790, 5808, 5825, 5861, 5890, 5915 &
5932' 5/1 JSPP. TRTD CLINEERY PERFS W/1600 GAL 15% LSTNE ACID FOL BY 22,000
GAL FRAC, 10,000 LBS SAND & 1100 LBS "'ADONITE' ADDITIVES". AFTER WORKOVER:
TO 7728' GRANITE, PB 7410', DF 12', ELEV 3427' DF, CSG PT 1/2" AT 7727'.
ABO ZONE: PAY ABO 6721-7366', DEP 30'. PERFS - SAME AS ABOVE (6721-7366').

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced. See reverse -

Company Continental Oil Company

Address Box 68, Eunice, New Mexico
USGS-5 NMCC-2 ABB File
PAN AM-HES-3 ATL-RUSH-2
CALIF OIL-HOUS, MID-1 ea.

By [Signature]

Title District Superintendent

ON IP FL 136 BO, NO WTR, W/GAS AT RATE OF 247 MCFPD IN 15 HRS. GRAVITY 43.
TP - 500. 3/4" CHOKE. GOR 1133. DOR 218. EST DAILY ALLOW 91 BO. TSTD
11-12-63. BLINEBRY ZONE: PAY BLINEBRY 5726-5938'. NEP 51'. PERFS - SAME
AS ABOVE (5726-5938'). ON IP FL 144 BO, NO WTR, W/GAS AT RATE OF 138 MCFPD
IN 18 HRS. GRAVITY - 40. TP - 300. 22/64" CHOKE. GOR 719. DOR 192. EST
DAILY ALLOW 52 BO, TSTD 11-18-63. WORKOVER STARTED 11-7-63. COMP 11-17-63.