

NEW MEXICO OIL CONSERVATION COMMISSION
SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Continental Oil Company			Lease Lockhart B-11			Well No. 4	
Location of Well	Unit C	Sec 11	Twsp 21	Rge 37	County Lea		
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper Compl	Terry Blinebry		Oil	Flow	Tbg	15/64"	
Lower Compl	Wantz Abo		Oil	Flow	Tbg	15/64"	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 9:30 AM 11-18-63

Well opened at (hour, date): 7:30 AM 11-19-63	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....	X	
Pressure at beginning of test.....	1125	400
Stabilized? (Yes or No).....	No	No
Maximum pressure during test.....	1125	580
Minimum pressure during test.....	125*	400
Pressure at conclusion of test.....	155	580
Pressure change during test (Maximum minus Minimum).....	1000	180
Was pressure change an increase or a decrease?.....	Decrease	Increase
Well closed at (hour, date): 7:30 AM 11-20-63	Total Time On Production 24:00 Hours	
Oil Production During Test: 107 bbls; Grav. 40.0	Gas Production During Test: 68 MCF; GOR 635	
Remarks		

FLOW TEST NO. 2

Well opened at (hour, date): 7:30 AM 11-21-63	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		X
Pressure at beginning of test.....	615	640
Stabilized? (Yes or No).....	No	No
Maximum pressure during test.....	740	640
Minimum pressure during test.....	615	100
Pressure at conclusion of test.....	740	100
Pressure change during test (Maximum minus Minimum).....	125	540
Was pressure change an increase or a decrease?.....	Increase	Decrease
Test Concluded		
Well closed at (hour, date): 7:30 AM 11-22-63	Total time on Production 24:00 hrs.	
Oil Production During Test: 61 bbls; Grav. 43.0	Gas Production During Test: 181 MCF; GOR 2,957	
Remarks No evidence of communication.		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19_____
New Mexico Oil Conservation Commission

Operator Continental Oil Company

By _____

Title District Superintendent

Date 11-26-63

By _____
Title _____

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is the same as for Flow Test No. 1 except that the previously produced zone remains main shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the readings of which must be checked with a deadweight tester at least twice during each beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed with the Commission within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form C-116, together with the original pressure recording gauge charts. In filing the deadweight pressures which were taken indicated thereon. In filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

A large grid of graph paper for recording test data. The grid consists of 10 major columns and 20 major rows. Each major square is further divided into a 10x10 sub-grid of smaller squares, creating a total of 100x200 small squares. The grid is intended for plotting pressure versus time curves for each zone of the well during the packer leakage test.