

		X

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office Los Cruces
Lease No. 032096 (b)
Date B

1962 MAY 17 AM 9:49

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	XX
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 15, 1962

, 19

Lockhart B-11

Well No. 5 is located 330 ft. from [N] line and 1650 ft. from [E] line of sec. 11NE/4 Sec. 11 21S 37E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)Wanta Abo Lee New Mexico
(Field) (County or Subdivision) (State or Territory)The elevation of the derrick floor above sea level is 3469 ft. KB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

BEFORE WORKOVER - TD 7831, PB 7593', KB 10', ELEV 3469' KB CSI PT 5 1/2" AT 7830', PAY ABO 7260-7460', PERF 7260-70', 7290-7310', 7325-50', 7405-20' & 7430-60'. PMP 25 BO, 3 BW, W/34 MCFG IN 24 HRS, GOR 1360, DOR 25, DAILY ALLOW 25 BO. WORK DONE - PERF ABO 6886-90', 6906-10', 6950-53', 6960-64', 6974-78', 7018-20', 7024-26', 7032-34', 7038-40', 7044-48', 7054-57', 7062-64', 7087-90', 7126-32' & 7158-62' W/2 JSPP. ATTEMPTED TO ACIDIZE PERFS 7687-7162' BUT FORMATION WOULD NOT BREAK DOWN W/7500 LBS. ACIDIZED PERFS 7018-7064' W/7000 GALS NEFE ACID. ACIDIZED PERFS 6950-6978' W/5000 NEFE ACID. ACIDIZED PERFS 6886-6910' W/3000 GALS NEFE ACID. AFTER WORKOVER - TD 7831, PB 7593, KB 10', ELEV 3469' KB, CSI PT 5 1/2" AT 7830', PAY ABO 6886-7460', PERF 6886-90', 6906-10', 6950-53', 6960-64', 6974-78', 7018-20', 7024-26', 7032-34', 7038-40', 7044-48', 7054-57', 7062-64', 7087-90', 7126-32', 7158-62', 7260-70', 7290-7310', 7325-50', 7405-20' & 7430-60'. PMP 42 BO, 0 BW, W/62 MCFG IN 24 HRS, GOR 1476, DOR 42, DAILY ALLOW 42 BO. WORKOVER STARTED 5-7-62, COMP. 5-13-62, TSTD 5-14-62.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil CompanyAddress Box 68Sanita, New MexicoBy J. R. HankTitle District Superintendent0/2 USGS: NMOCC-2: WAM: FILE
PAN AM.-Mobbs 2: Atl-Ros-2: Stand-Houst-, Mid 1 ea