

COPY TO O. C. C.
HOBIBudget Bureau No. 42-R358.4.
Approval expires 12-31-60.

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office Las Cruces
Lease No. 031741 (b)
Unit 0

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>Subsequent Report of Plugback & Recomplete</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 16, 19 62

Mark B-3
Well No. 7 is located 1890 ft. from N line and 640 ft. from E line of sec. 3
Lot 4 Sec. 3 21-S 37-E MMW
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Blinberry Lee New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3475 ft. AB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

BEFORE WORKOVER: TO 8021 LB, PHD 7153, DF 11, ELEV 3475 KB, CSG PT 5-1/2" AT 8014, PAY ABC 6950-7130'. PERF 6950-90', 7020-70', 7110-30'. THIS WELL WAS TSD PRIOR TO WORKOVER. WORK DONE: PULLED RODS & TUBING, SET CIBT AT 6900' W/2 SI CMT ON TOP. PHD 6886'. PERF BLINBERRY 5775-5800', 5845-55', 5890-5900' W/2 JSPT. TRTD PERFS 5775-5900' W/1000 GAL 15% LSTHE ACID FOL BY 20,000 GAL SANDFRAC USING 20,000 LBS SD AND 500 LBS "ADONITE." TRMT UTILIZED 70 BALL SEALERS IN 3 STAGES. AFTER WORK-OVER: TO 8021 LB, PHD 6886, DF 11, ELEV 3475 LB, CSG PT 5-1/2" AT 8014', PAY BLINBERRY 5745-5910', NET EFFECTIVE PAY 45'. PERFS: SAME AS ABOVE - 5775-5900'. ON POT FL 180 BELLS 40 DRG GRAY OIL, NO WATER, IN 12 HRS W/GAS AT RATE OF 257 MCFPD. GOR 714, DOR 360, CHK 1/4", TP 650 LBS, CP 1300 LBS, EST DAILY ALLOW 47 BO. WORK-OVER STARTED 10-8-62, COMP 10-11-62, TSTD 10-13-62.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company CONTINENTAL OIL COMPANYAddress Box 68San Jose, New MexicoBy J. R. [Signature]Title District Superintendent

0/3 USGS: WMOCC-2; WAM; FILS; PAR AP-
 HOMA-3; ATL-WOS-2; CALIF OIL & GAS
 MID-1 ea.