



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. 031741 b

Unit Lease

**SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

**Hank B-3**

**January 31**, 19 **63**

Well No. **21** is located **3300** ft. from **N** line and **660** ft. from **W** line of sec. **3**

**SW/4**

**Sec. 3**

**21-8**

**17-8**

**104°W**

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

**Blinnery, Tubb & Drinkard**

**Lee**

**New Mexico**

(Field)

(County or Subdivision)

(State or Territory)

The elevation of the derrick floor above sea level is **3477** ft.

**DETAILS OF WORK**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD 2665 sandy & gyp, DF 9, elev 3477 DF. Spudded 7-30-62. 9 5/8 csg set at 1370 w/500 sz cement, circulated. Csg tstd o.k. w/1000# for 30 mins before & after drilling plug. On 8-6-62 surface csg parted; unable to get in hole w/bit. Went in hole w/mill; stuck at 1320. Unable to work drill pipe loose; shot off drill pipe at 1317. Left all casing and 8 5/8" mill in hole. Set 25 sack cement plug 1246-1317. Set 10' cement plug at surface. Erected 4" x 4' steel pipe. Sign with well name and number inscribed thereon has been ordered and will be installed when received. Location restored to original condition. Drilling started 7-30-62, completed 8-4. Plugging started 8-9-62, completed 8-16-62.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 68

El Paso, New Mexico

By SIGNED: J. R. PIERCE

Title District Superintendent

USGS-3 MOCC-2 YAM File

Pan Am, Hbe-3 Atl, Rosw-2 Calif Oil Co, Houston, Mid, - 1 each