

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

OIL WELL <input checked="" type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER <input type="checkbox"/>
Name of Operator <u>Shell Oil Compan</u>		
Address of Operator <u>P.O. Box 1509 Midland, Texas 79702</u>		
Location of Well UNIT LETTER <u>U</u> <u>660</u> FEET FROM THE <u>south</u> LINE AND <u>330</u> FEET FROM THE <u>west</u> LINE, SECTION <u>3</u> TOWNSHIP <u>21 S</u> RANGE <u>37 E</u> N.M.P.M.		

7. Unit Agreement Name

8. Farm or Lease Name

Livingston

9. Well No.

5

10. Field and Pool, or Wildcat

Drinkard Blinebry

15. Elevation (Show whether DF, RT, GR, etc.)

3476' DF

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
FULL OR ALTER CASING	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

REMEDIAL WORK	<input checked="" type="checkbox"/>
COMMENCE DRILLING CPNS.	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

ALTERING CASING	<input type="checkbox"/>
PLUG AND ABANDONMENT	<input type="checkbox"/>

16. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

INSTALL ARTIFICIAL LIFT AFTER DHC

2-07-79: Pulled equip.

2-08-79: Cleaned out fill to 6659'. Ran 2" tbg & hung @ 6656'.

2-09-79: Ran 2"x1 1/4"x16' pmp. WO electricity.

2-11-79: Started well to ppg.

2-12-79:
thru

2-23-79: Testing.

2-24-79: On 24 hr OPT well ppd 36 BO, 4 BW & 680 MCFG.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. E. Sullivan

TITLE J. E. Sullivan
Senior Engineering Tech.

DATE 3-23-79

Orig. Signed by
Jerry Sexton
Dist 1, Supv.

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

MAR 26 1979