

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		7. Unit Agreement Name
2. Name of Operator <b>Shell Oil Company</b>		8. Farm or Lease Name <b>Argo</b>
3. Address of Operator <b>P. O. Box 1509, Midland, Texas 79701</b>		9. Well No. <b>11</b>
4. Location of Well UNIT LETTER <b>K</b> <b>2080</b> FEET FROM THE <b>South</b> LINE AND <b>1650</b> FEET FROM THE <b>West</b> LINE, SECTION <b>15</b> TOWNSHIP <b>21S</b> RANGE <b>37E</b> N.M.P.M.		10. Field and Pool, or Wildcat <b>Wantz Abo</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3449 DF</b>		12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> <b>Install Pumping Equipment</b>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-5-73

Installed Parkersburg pumping unit. Ran 236 jts. 2" tubing, hung at 7268.  
Ran 2" X 1 1/2" X 16' RWBC pump on 210 - 3/4" and 75 - 7/8" rods.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. E. Cordray TITLE Staff Engineer DATE 5-17-73

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
REMARKS OR APPROVAL, IF ANY: