

**ATTACHMENT TO FORM C-139  
COLLINS & WARE, INC.  
STATE DA No. 5**

- IV.** Re-completed in Skelly Penrose Grayburg Pool as follows:  
Squeezed perfs 3528' - 3562' with 80 sx cement. Drilled out cement and tested to 1000 psi.  
Drilled CIBP at 3720'. Drilled CIBP at 5313'. Squeezed perfs at 5356' - 5386' with 75 sx  
cement. Drilled out cement and tested casing to 1000 psi. Drilled CIBP at 5450'. Squeezed  
perfs at 5783' - 5956' with 182 sx cement. Drilled out cement. Re-squeezed with 30 sx cement.  
Drilled cement to 5975' and cleaned out to 6596'. Tested casing to 1000 psi. Perf Tubb 6046' -  
6276'. Non-commercial. Set CIBP at 6000' with 35 feet of cement on top. Set CIBP at 5280'  
with 35 feet cement on top. Perf Grayburg 3725' - 3775'. Acidized with 2000 gals 15% HCl.  
Frac with 34,500 gals and 75,000# sand.