

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name State Land "15"
9. Well No. 3
10. Field and Pool, or Wildcat Blinebry Gas
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
1. Name of Operator SUN OIL COMPANY
2. Address of Operator P. O. Box 1861, Midland, Texas 79701
4. Location of Well UNIT LETTER 0 660 FEET FROM THE S LINE AND 1980 FEET FROM THE E LINE, SECTION 16 TOWNSHIP 21-S RANGE 37-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3451' GR.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER Casing Riser & Valve Assembly <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Dug out cellar to 13-3/8" conductor & 8-5/8" Bradenhead outlets. 13-3/8" conductor string is circulated from surface to TD with cement. No Riser installed.
- Installed 2" Riser from Bradenhead to surface on 8-5/8" csg. & opened valve.
- Installed valve on Riser at surface and closed surface valve.
- Identified Riser as to size of casing.
- Well inspected by Mr. Leslie Clements 10-24-74.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles Gray TITLE Proration Analyst DATE 10-25-74
APPROVED BY Joe D. Ramey TITLE Dist. I. Supv. DATE 11
CONDITIONS OF APPROVAL, IF ANY: