

NEW MEXICO OIL CONSERVATION COMMISSION
SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator SONIO PETROLEUM COMPANY			Lease PERCY HARDY			Well No. 1		
Location of Well	Unit N	Sec 17	Twp 21 S		Rge 37 E	County LEA		
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift		Prod. Medium (Tbg or Csg)		Choke Size
Upper Compl	BLINEBRY		GAS	F		CSG		14/64"
Lower Compl	DRINKARD		OIL	F		TSG		32/64"

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 2:00 PM (5-17-66)

Well opened at (hour, date): 2:30 PM (5-18-66)

	Upper Completion (RECORDER)	Lower Completion
Indicate by (X) the zone producing.....		X
Pressure at beginning of test.....	725	600
Stabilized? (Yes or No).....	No	No
Maximum pressure during test.....	785	600
Minimum pressure during test.....	725	50
Pressure at conclusion of test.....	785	50
Pressure change during test (Maximum minus Minimum).....	60	550
Was pressure change an increase or a decrease?.....	INCREASE	DECREASE
Well closed at (hour, date): 2:30 PM (5-19-66)	Total Time On Production 24.0 HOURS	
Oil Production	Gas Production	
During Test: 33.10 bbls; Grav. 36.2	During Test: 35.1	MCF; GOR 1060

Remarks

FLOW TEST NO. 2

Well opened at (hour, date): 1:00 PM (5-20-66)

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....	X	
Pressure at beginning of test.....	850	525
Stabilized? (Yes or No).....	No	No
Maximum pressure during test.....	850	610
Minimum pressure during test.....	600	525
Pressure at conclusion of test.....	600	610
Pressure change during test (Maximum minus Minimum).....	250	85
Was pressure change an increase or a decrease?.....	DECREASE	INCREASE
Well closed at (hour, date): 1:00 PM (5-21-66)	Total time on Production 24.0 HOURS	
Oil Production	Gas Production	
During Test: 30.34 bbls; Grav. 65.8	During Test: 330.0	MCF; GOR 10877

Remarks

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19 _____
New Mexico Oil Conservation Commission

Operator SONIO PETROLEUM COMPANY
By COLEMAN PETROLEUM ENGINEERING CO.

By _____
Title _____

Title AGENT
Date 5-21-66

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and or chemical or fracture treatment and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time when communication is suspected or when requested by the Commission.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter provided however, that they need not remain shut-in more than 24 hours.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has been stabilized and for a minimum of two hours thereafter provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall be shut-in in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed on triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 1-1-54 together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure gauge is omitted, the original chart must be permanently filed in the District Office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

The form consists of a large grid of graph paper, approximately 20 units wide by 30 units high. The grid is composed of small squares, with larger squares forming a 5x5 pattern. The grid is intended for recording pressure and time data during the packer leakage test.

JUN 1 3 26 PM '56

U.S. OIL & GAS ADMINISTRATION