

MISCELLANEOUS

(Submit a copy of this report to the New Mexico State Engineer)

Name of Company

Pan American Petroleum Corporation

Box 68 - Hobbs, New Mexico

Lease

State "CK"

2

K

19

21S

Range

37E

Date Work Performed

Pool

Undesignated (Brinkard)

Lea

THIS IS A REPORT OF: (Check one or more)

☐ Beginning Drilling Operations☒ Casing Test and Completion☒ Other (Explain)☐ Plugging☐ Remedial Work

Completion operations

Detailed account of work done, nature and quantity of materials used, and results obtained.

An 8-3/4" hole was drilled to a total depth of 6754'. Ran Logs. On 2-23-62, 7" OF 20-23# 8R J-55 & N-80 casing was run and set at 6754' with 125 ex 400' Diacel Trinity Inferno with 1/2# Tufplug per sx plus 460 ex Inferno bent. Tested casing with 3000 psi and held for 30 minutes with no loss of pressure. Plugback depth 6739'. Perforated 6649'-6659' with 2 JSPP. Acidized with 1000 gal 15% HCL Acid. Started evaluation tests.

RDB Elev. 3520'

Witnessed by

M. E. Frazier

Position

Field Foreman

Company

Pan American Petroleum Corporation

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D.E. Elev.

T.D.

P.B.T.D.

Producing Interval

Completion Date

Tubing Diameter

Tubing Depth

Oil String Diameter

Oil String Depth

(Perforated Interval(s))

Open Hole Interval

Producing Formation(s)

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by

Name
J. A. Frazier

Title

Position
Area Superintendent

Date

Company
Pan American Petroleum Corporation