

DRINKARD PRODUCTION

| <u>OIL</u>             |          |             |             |  | <u>GETTY GAS</u> |            |           |
|------------------------|----------|-------------|-------------|--|------------------|------------|-----------|
| 8/01/81 thru 10/15/81  | 75 days  | 263.92 bbls | 3.5 per day |  | 08/31/81         | 5,791 mcf  | 186.81 pd |
| 10/15/81 thru 12/02/81 | 56 days  | 144.00 bbls | 2.6 per day |  | 09/30/81         | 5,430 mcf  | 181.00 pd |
| TOTALS                 | 131 days | 407.92 bbls | 3.1 per day |  | 10/31/81         | 4,493 mcf  | 144.94 pd |
|                        |          |             | TOTALS      |  | 11/30/81         | 5,059 mcf  | 168.63 pd |
|                        |          |             |             |  | 122 days         | 20,773 MCF | 170.27 pd |

WANTZ ABO PRODUCTION

|                        |                                                                                     |             |              |  |          |           |          |
|------------------------|-------------------------------------------------------------------------------------|-------------|--------------|--|----------|-----------|----------|
| 12/09/81 thru 12/16/81 | 7 days                                                                              | 117.65 bbls | 16.8 per day |  |          |           |          |
| 12/17/81 thru 12/29/81 | 13 days                                                                             | 70.95 bbls  | 5.5 per day  |  | 12/31/81 | 1,329 mcf | 42.87 pd |
| TOTALS                 | 20 days                                                                             | 188.60 bbls | 9.4 per day  |  | 31 days  | 1,329 MCF | 42.87 pd |
| 12/29/81 thru 02/23/82 | OFF, REPLACED PUMP & 23 JTS OF PIPE                                                 |             |              |  | 01/31/82 | 109 mcf   | 3.51 pd  |
| 02/23/82 thru 03/11/82 | 17 days                                                                             | 210.00 bbls | 12.4 per day |  | 02/28/82 | 349 mcf   | 12.46 pd |
| 03/12/82 thru 04/13/82 | 33 days                                                                             | 258.00 bbls | 7.8 per day  |  | 03/31/82 | 2,852 mcf | 92.00 pd |
| TOTALS                 | 50 days                                                                             | 468.00 bbls | 9.4 per day  |  | 04/30/82 | 2,655 mcf | 88.50 pd |
|                        |                                                                                     |             |              |  | 120 days | 5,965 MCF | 49.71 pd |
| 04/16/82 thru 04/23/82 | OFF REPLACED PUMP & CHANGED CHEM.- LEFT OUT PACKER & COMINGLED UNDER ORDER #DHC-350 |             |              |  |          |           |          |
| 04/24/82 thru 05/21/82 | 29 days                                                                             | 246.23 bbls | 8.5 per day  |  |          |           |          |
| 05/22/82 thru 06/01/82 | 10 days                                                                             | 74.24 bbls  | 7.4 per day  |  |          |           |          |
| TOTALS                 | 39 days                                                                             | 320.47 bbls | 8.2 per day  |  |          |           |          |

05/19/82 8 bbls oil 51 bbls water 98.1 MCF 122,625 GOR

06/16/82 8 bbls oil 48 bbls water 222 MCF 27,750 GOR

03/01/81 thru 12/02/81 DRINKARD PRODUCED 3.1 bbls OIL per day and 170.27 MCF per day.  
We propose to allocate 3 bbls of oil or 38% and 170 mcf or 72% to the Drinkard and  
5 bbls of oil or 62% and 52 mcf or 23% to the Wantz Abo.