

NEW MEXICO OIL CONSERVATION COMMISSION
SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Continental Oil Company			Lease Wantz			Well No. 8	
Location of Well	Unit 0	Sec 21	Twp 21	Rge 37	County Lea		
Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size		
Upper Compl	Blinebry	Gas	T.S.D.	Csg.			-
Lower Compl	Wantz Abo	Oil	Pump	Tbg.			3/4"

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 1:30 P.M., 2-8-65

Well opened at (hour, date): 1:30 P.M., 2-9-65

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		<u>X</u>
Pressure at beginning of test.....	<u>1395</u>	<u>295</u>
Stabilized? (Yes or No).....	<u>Yes</u>	<u>No</u>
Maximum pressure during test.....	<u>1395</u>	<u>295</u>
Minimum pressure during test.....	<u>1395</u>	<u>30</u>
Pressure at conclusion of test.....	<u>1395</u>	<u>30</u>
Pressure change during test (Maximum minus Minimum).....	<u>None</u>	<u>265</u>
Was pressure change an increase or a decrease?.....	<u>None</u>	<u>Decrease</u>

Well closed at (hour, date): 1:30 P.M., 2-10-65

Oil Production _____ Gas Production _____

During Test: None bbls; Grav. 39.5; During Test 18.8 MCF; GOR -

Remarks _____

FLOW TEST NO. 2

Well opened at (hour, date): Upper Zone T.S.D.: Not Opened

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		
Pressure at beginning of test.....	<u>1395</u>	<u>265</u>
Stabilized? (Yes or No).....		
Maximum pressure during test.....		<u>350</u>
Minimum pressure during test.....		<u>265</u>
Pressure at conclusion of test.....	<u>1395</u>	<u>350</u>
Pressure change during test (Maximum minus Minimum).....	<u>None</u>	<u>85</u>
Was pressure change an increase or a decrease?.....	<u>None</u>	<u>Increase</u>

Well closed at (hour, date): 1:30 P.M., 2-11-65

Oil Production _____ Gas Production _____

During Test: _____ bbls; Grav. _____; During Test _____ MCF; GOR -

Remarks Upper Zone: Disconnected No evidence of communication.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19 _____
New Mexico Oil Conservation Commission

By _____
Title _____

Operator **Continental Oil Company**

By J. C. Jones

Title **District Engineer**

Date **February 16, 1965**

ST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the wellhead pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following the completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7 All pressures, the power the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate file in the office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58, together with all original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the foregoing, if the operator may construct a pressure versus time curve for the gas-oil test, indicating thereon all pressure changes which occurred during the test, and file the same with the deadweight pressure readings which were taken. If the pressure curve is submitted, the original charts must be permanently filed in the operator's office. The results of the tests shall be filed with the company the Packer Leakage Test Form when the test period is completed with a gas-oil ratio test period.