

J. H. HENDRIX, CORPORATION

Page No. 2Well Name Elliott A#3DATE: Cont.

2-2-95 Will set Cnt. Plug. from 5096', above bad Csg. @ 4696'.
R.U. HOWCO. + Spot 3005X. Class 'C' Cnt. w/ 2% CaCl₂
Balanced Plug, mixed @ 14.8 ppg + a 1.32 Yield from
5096' up to approx. 4500'. - R.D. HOWCO, PUH w/ 2 3/8"
Pred. Tbg. to 2032'. - WOC 3 hrs. - RIH w/ Tbg. + Tag hand
cnt. @ 4572'. - Plug approved by BLM Rep. Steve Caffey.
R.U. HOWCO to Circ. P+A mud - Tbg. was Plugged.
R.D. HOWCO + POH w/ Tbg. - Had 34 jts Plugged w/ cnt.
L.D. Plugged Tbg. + SION.

2-3-95 R.U. Apollo W.L. - RIH w/ 5 1/2" Jet Cutter + Cut 5 1/2"
Csg. @ 3000'. (58' below 9 5/8" Csg. Shoe) R.D. W.L.
N.D. BOP + Well Head Equip. - P.U. 5 1/2" Csg. Spear, Engage
5 1/2" Csg. + Work Slips + Csg. free. N.U. BOPE. - R.U.
Matador Csg. Crew. POH Laying down 5 1/2" Csg. - Recovered
97 Jts. + 2-cut Pieces of 5 1/2" 15.5# + 17#, LT+S + ST+C
Csg. - Total length = 2987'. - Csg. looked to be in very good
condition. - R.D. Csg. Crews, Secure Well + SION.
Note: P+A Operations Witnessed by BLM Rep. Steve Caffey
lost 1 1/4" Rope Socket, Sinker Bar, Firing Sub, Collar Locator,
+ Double Pin when Jet Cut 5 1/2" Csg. - Did Not Recover
in Pulled Csg.

2-4-95 RIH w/ O.E. 2 3/8" Tbg. - Work Thru Top of 5 1/2" Csg. Stub
@ 3000'. - Fin. RIH w/ 148 Jts total Pipe to TOC @ 4572'.
R.U. HOWCO + Spot 40 bbls 10#/gal. B.W. w/ 12.5#/bbl. Salt Gel.

Cont.