

This form is not to
be used for reporting
packer leakage tests
in Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator <u>Shell Oil Co</u>			Lease <u>Turner</u>			Well No. <u>3</u>	
Location of Well	Unit <u>J</u>	Sec <u>22</u>	Twp <u>21S</u>	Rge <u>27E</u>	County <u>Lea</u>		
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art. Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper Compl	<u>Blinchey</u>		<u>Gas</u>	<u>Flow</u>	<u>Tbg.</u>	<u>2 1/2</u>	
Lower Compl	<u>Drinkard</u>		<u>Oil</u>	<u>Flow</u>	<u>Tbg.</u>	<u>2 1/2</u>	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): Feb. 22, 1987 @ 9:00 AM

Well opened at (hour, date): Feb. 23, 1987 @ 9:00 AM

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		<u>X</u>
Pressure at beginning of test.....	<u>208</u>	<u>223</u>
Stabilized? (Yes or No).....	<u>yes</u>	<u>yes</u>
Maximum pressure during test.....	<u>210</u>	<u>223</u>
Minimum pressure during test.....	<u>208</u>	<u>90</u>
Pressure at conclusion of test.....	<u>210</u>	<u>90</u>
Pressure change during test (Maximum minus Minimum).....	<u>+2</u>	<u>-133</u>
Was pressure change an increase or a decrease?.....	<u>Inc.</u>	<u>Dec.</u>
Well closed at (hour, date): <u>Feb. 24, 1987 @ 9:00 AM</u>	Total Time On Production <u>24</u>	
Oil Production	Gas Production	
During Test: <u>3</u> bbls; Grav. <u>39 1/2 @ 60</u>	During Test <u>2.5</u>	MCF; GOR <u>78,666 to 1</u>

Remarks _____

FLOW TEST NO. 2

Well opened at (hour, date): Feb. 25, 1987 @ 9:00 AM

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....	<u>X</u>	
Pressure at beginning of test.....	<u>212</u>	<u>220</u>
Stabilized? (Yes or No).....	<u>yes</u>	<u>yes</u>
Maximum pressure during test.....	<u>212</u>	<u>220</u>
Minimum pressure during test.....	<u>124</u>	<u>220</u>
Pressure at conclusion of test.....	<u>124</u>	<u>220</u>
Pressure change during test (Maximum minus Minimum).....	<u>-88</u>	<u>0</u>
Was pressure change an increase or a decrease?.....	<u>dec.</u>	<u>same</u>
Well closed at (hour, date): <u>Feb. 26, 1987 @ 9:00 AM</u>	Total time on Production <u>24</u>	
Oil Production	Gas Production	
During Test: <u>1</u> bbls; Grav. <u>31 1/2 @ 60</u>	During Test <u>450</u>	MCF; GOR <u>450,000 to 1</u>

REMARKS: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: MAR 10 1987
Oil Conservation Division
By [Signature]
Title DISTRICT 1 SUPERVISOR

Operator Shell Oil Co
By [Signature]
Title Lease Operator
Date 2-26-1987

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after total completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever recorded work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well test pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Inacker Leakage Test Form Revised 11-1-64, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is so submitted, the original chart must be permanently filed in the operator's office. Form 6-118 shall also accompany the Inacker Leakage Test Form when the test period coincides with a gas-oil ratio test period.

This image shows a full page of blank graph paper. The paper features a uniform grid of small squares, typical of standard graph paper used for mathematics or engineering. The grid covers the entire area of the page, with no margins or additional markings visible.

1961