

DST #1: 6900' - 7179' (279' Abo Dolomite). Tool open 1 hour thru 5/8" BC & 1" TC on 3 1/2" DS. Weak blow throughout test. No gas to surface. Recovered 264' (1.32 bbls.) mud with no shows. FBHP 0 psi. 30 minute SBHP 800 psi. HMH 3250 psi. Positive Test.

DST #2: 7220' - 7542' (322' Abo Dolomite & Lime). Tool open 2 hours thru 5/8" BC & 1" TC on 3 1/2" DS. Weak blow throughout test. No gas to surface. Recovered 300' (1.5 bbls.) slightly OACCM. FBHP 0 psi. 30 minute SBHP 625 psi. HMH 3625 psi. Positive Test.

#### PLUGGING RECORD

Pulled tubing & packers. Displaced oil with mud. Poured cement plug from 7400' to 6890'. Poured cement plug from 75' to 0' (surface). Set 4" marker 6' above ground in 8 5/8" casing.  
WELL PLUGGED & ABANDONED 8-20-52.