

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

| | | | | | | | |
|---|---------------------------|------------------|------------------------------|----------------------------------|------------------------------|----------------------|--|
| Operator Sinclair Oil & Gas Company | | | Lease Roy Barton | | | Well No. 3 | |
| Location of Well | Unit H | Sec 23 | Twp 21 S | Rge 37 E | County Lea | | |
| | Name of Reservoir or Pool | | Type of Prod (Oil or Gas) | Method of Prod Flow, Art Lift | Prod. Medium (Tbg or Csg) | Choke Size | |
| Upper Compl | Drinkard | | Oil | Flow | Tbg | 20/64 | |
| Lower Compl | Wents Abo | | Oil | Flow | Tbg | 23/64 | |

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 12:30 P.M. Feb. 7, 1966

| | | |
|---|--|----------------------|
| Well opened at (hour, date): <u>10:45 A.M. Feb. 8, 1966</u> | Upper Completion | Lower Completion |
| Indicate by (X) the zone producing..... | | X |
| Pressure at beginning of test..... | 586 | 535 |
| Stabilized? (Yes or No)..... | Yes | Yes |
| Maximum pressure during test..... | 624 | 535 |
| Minimum pressure during test..... | 586 | 50 |
| Pressure at conclusion of test..... | 624 | 70 |
| Pressure change during test (Maximum minus Minimum)..... | 38 | 485 |
| Was pressure change an increase or a decrease?..... | Increase | Decrease |
| Well closed at (hour, date): <u>5:30 P.M. Feb. 8, 1966</u> | Total Time On Production 6 3/4 hours | |
| Oil Production | Gas Production | |
| During Test: 13 bbls; Grav. 42 ; | During Test 37 | MCF; GOR 2846 |
| Remarks _____ | | |

FLOW TEST NO. 2

| | | |
|--|---|----------------------|
| Well opened at (hour, date): <u>11:30 A.M. Feb. 9, 1966</u> | Upper Completion | Lower Completion |
| Indicate by (X) the zone producing..... | X | |
| Pressure at beginning of test..... | 689 | 681 |
| Stabilized? (Yes or No)..... | Yes | No |
| Maximum pressure during test..... | 689 | 725 |
| Minimum pressure during test..... | 50 | 627 |
| Pressure at conclusion of test..... | 80 | 627* |
| Pressure change during test (Maximum minus Minimum)..... | 639 | 98 |
| Was pressure change an increase or a decrease?..... | Decrease | Increase |
| Well closed at (hour, date): <u>7:30 A.M. Feb. 10, 1966</u> | Total time on Production 20 hours | |
| Oil Production | Gas Production | |
| During Test: 35 bbls; Grav. 39.5 ; | During Test 105 | MCF; GOR 3000 |
| Remarks * Lower zone started logging after 6 1/2 hours. | | |

Annual test.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

| | |
|---|---|
| Approved _____ 19 _____ New Mexico Oil Conservation Commission | Operator Sinclair Oil & Gas Company By <u><i>H. L. Smith</i></u> |
| By _____ Title _____ | Title Tester - Oil Reports & Gas Services Date February 14, 1966 |

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.
5. Flow Test No. 1 shall be conducted in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though one zone is shut-in during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges. The readings of which must be checked with a deadweight tester at least twice during the beginning and once at the end of each flow test.
8. The results of the above-described tests shall be filed with the Commission within 15 days after completion of the test. Tests shall be conducted at the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form No. 1, and together with the original pressure recording gauge charts shall be filed with the Commission. The pressure recording gauge charts shall be filed with the original deadweight pressures which were taken indicated thereon. In addition to filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure readings submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test when the test period coincides with a gas-oil ratio test period.

[illegible]