

2-25-64 - cont. -
Perf (Drinkard) 6596-6606', 6610-16', 6638-48', 6664-70' W/l SPF, Ac. 3000 gals. 6596-6670'
3-3-64 TD 7450', PBD 7429'; Drinkard Tstg; Abo WO Pump; Prep to Acidize Blinebry; Tubb Abandoned
Pulled BP @ 6735'
Frac 10,000 gals acid + 7000# sd. 6596-6799'
Swbd & Flwd load.
Tubb 6301-25' Abandoned 3-2-64.
Perf (Blinebry) 5717-27', 5813-23', 5831-41' W/l SPF
Swbd 17 BO + 11 BW in 24 hrs 7020-96'.
3-10-64 TD 7450', PBD 7429', Drinkard & Abo WO Pump; Blinebry WO Potential; Swbd Paddock

Ac. 1000 gals.
Frac 10,000 gals oil + 10,000# sd. 5717-5841'.
Flwd 25 BO + 2 BW/24 hrs thru 20/64" chk., TP 100# (5717-5841')
Swbd 20 BO + 20 BW/24 hrs 6596-6799'.
Perf (Paddock) 5340-48' W/l SPF.
3-17-64 TD 7450', PBD 7429', Swbg San Andres Blinebry Comp; Abo & Drinkard WO Pump.
Swbd sul wtr 5340-48'.
Set BP @ 4576'
Perf (San Andres) 4306-12' W/l SPF
Swbd wtr 4306-12'.
Set BP @ 4200'.
Perf 3951-59', 3983-91', 4001-11' W/l SPF
3-24-64 TD 7450', PBD 7429', RU Pump Drinkard.
Abo Shut In.
Swbd dry 3951-4001'
Fourth String Abandoned.

3-31-64 TD 7450', PBD 7429', Drinkard Complete
Abo Wo Potential.
4-7-64 TD 7450', PBD 7429', WO Pumping Unit (Abo)
4-14-64 TD 7450', PBD 7429', RU Pump (Abo)
4-21-64 TD 7450', PBD 7429', RU Pump (Abo)
4-28-64 TD 7450', PBD 7429', WO Pumping Equipment.
5-5-64 TD 7450', PBD 7429', WO Pumping Equipment.
5-12-64 TD 7450', PBD 7429', WO Pumping Equipment.
5-19-64 TD 7450', PBD 7429', WO Pmpg Equipment
(Final posting until status changes)
12-21-64 TD 7450', PBD 7429', COMPLETED.
Abo Zone 7020-7096' Temporarily Abandoned.
LOG TOP: Abo 6970'.