

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Pan American Petroleum Corporation				Lease Southland Royalty "A"			Well No. 8	
Location of Well		Unit 8	Sec 4	Twp 21	Rge 37	County Lea		
	Name of Reservoir or Pool			Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper Compl								
Lower Compl								

FLOW TEST NO. 1

Both zones shut-in at (hour, date): _____

	Upper Completion	Lower Completion
Well opened at (hour, date): _____		
Indicate by (X) the zone producing.....		
Pressure at beginning of test.....		
Stabilized? (Yes or No).....		
Maximum pressure during test.....		
Minimum pressure during test.....		
Pressure at conclusion of test.....		
Pressure change during test (Maximum minus Minimum).....		
Was pressure change an increase or a decrease?.....		
Well closed at (hour, date): _____	Total Time On Production _____	
Oil Production _____	Gas Production _____	
During Test: _____ bbls; Grav. _____	; During Test _____ MCF; GOR _____	
Remarks _____		

FLOW TEST NO. 2

	Upper Completion	Middle Completion	Lower Completion
Well opened at (hour, date): 8:00 AM 1-17-70			
Indicate by (X) the zone producing.....			X
Pressure at beginning of test.....	55	395	380
Stabilized? (Yes or No).....	Yes	Yes	Yes
Maximum pressure during test.....	55	395	380
Minimum pressure during test.....	55	395	280
Pressure at conclusion of test.....	55	395	280
Pressure change during test (Maximum minus Minimum).....			100
Was pressure change an increase or a decrease?.....			Dec
Well closed at (hour, date) 8:00 AM 1-18-70	Total time on Production 24 hr		
Oil Production _____	Gas Production _____		
During Test: 11 bbls; Grav. --	; During Test 19 MCF; GOR 1727		
Remarks _____			

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved 1070 19____
New Mexico Oil Conservation Commission

Operator PAN AMERICAN PETROLEUM CORPORATION

By _____

By [Signature]
Title _____

Title AREA ENGINEER

Date 1-22-70

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

This image shows a full page of blank graph paper. The grid consists of small squares formed by thin black lines. There are no margins, text, or other markings on the page.