

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company The Atlantic Refining Company				Address P.O. Box 1978, Roswell, New Mexico			
Lease Coleman		Well No. 2	Unit C	Section 17	Township 24-S	Range 36-E	
Date Work Performed 8/25/63 to 9/2/63		Pool Eunice			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

<input type="checkbox"/> Beginning Drilling Operations	<input checked="" type="checkbox"/> Casing Test and Cement Job	<input checked="" type="checkbox"/> Other (Explain): Completion
<input type="checkbox"/> Plugging	<input type="checkbox"/> Remedial Work	

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled 7-7/8" hole to 3884' RKB. Ran 122 jts of 5-1/2" OD 14#, 15.5# & 17# J-55 Casing, float shoe & float collar=3868.55'. Set at 3880.75'. BJ Service cemented w/400 sax 1:1 Diamix + 4% gel & 2% Ca Cl, followed by 100 sax Incor neat + 2% Ca Cl. Plug down at 9:36 AM 8/27/63. Temperature survey showed top of cement at 1950'. WOC 42 hrs. Tested 5-1/2" casing to 1000# for 30 minutes. Held OK & job complete at 3:30 AM 8/29/63. Drilled 4-3/4" rathole from 3881 to 4003'. Ran 126 jts 2-3/8" J-55 tubing=3929.03'. Landed at 3939.98'. On 11 hr swab test ending at 6:00 PM 9/2/63, recovered 40 BO & 17 BSW. Preparing to install rod pumping equipment.

Witnessed by O. D. Bretches	Position Dist. Drilling Supervisor	Company The Atlantic Refining Company
---------------------------------------	--	---


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 		Name O. D. Bretches	
Title District Drilling Supervisor		Position District Drilling Supervisor	
Date		Company The Atlantic Refining Company	