

26 225 21225

COUN. LEA		FIELD Blinebry/Drinkard		STATE NM	
OPR CONTINENTAL OIL COMPANY					
5 Hawk "A"				MAP	
Sec. 9, T-21-S, R-37-E				CO-ORD	
660' fr N & W Lines of Sec.					
Spd 4-12-65; Cmp 7-26-65 (Bli);				CLASS	
Cmp 7-26-65 (Drkd)				E	
CSG & SX - TUBING		LOG:		FORMATION	DATUM
8 5/8"	1325'	500		Yates 2680	
5 1/2"	6800'	500		Queen 3470	
				SA 4010	
				Glor 5242	
				Bli 5748	
				Tubb 6223	
				Drkd 6570	
				TD 6800'	
LOGS EL GR RA IND HC A					
IP Blinebry Perfs 5760-6019' Pmpd 37 BOPD + 28 BW. Pot. Based on 24 hr test, gravity 39., GOR 1744.					
IP Drinkard Perfs 6586-6781' Pmpd 36 BOPD + 1 BW. Pot. Based on 24 hr test, gravity 40., GOR 1333.					
Distribution limited and publication prohibited by subscribers' agreement. Reproduction rights reserved by Williams & Lee Scouting Service, Inc.					
CONT.		PROP DEPTH		6870' TYPE	
DATE					

	F.R. 4-1-65
	PD 6870' - Blinebry & Drinkard
4-19-65	Drlg. 3605' anhy.
4-26-65	Drlg. 5790' dolo.
5-3-65	Drlg. 6565.
5-10-65	TD 6800', swbg.
	Perf (Drinkard) 6780-81' W/4 SPF
	Ac. 500 gals.,
	Swbd dry.
	Perf (Drinkard) @ 6586', 6603', 6615', 6643',
	6664', 6677', 6701', 6715', 6723', 6729',
	6738', 6747' W/1 SPI
	Ac. 2000 gals.,
	Frac 40,000 gals oil + 40,000# sd. 6586-6781'.
	Swbd 230 BLO/24 hrs.
5-17-65	TD 6800', pmpg load.
	Pmpd 30 BLO/19 hrs.
5-24-65	TD 6800', pmpg load.
	Pmpd 104 BLO/72 hrs.

6-1-65 TD 6800', pmpg load.
Pmpd 55 BLO/24 hrs.
6-7-65 TD 6800', pmpg load.
Pmpd 38 BLO/24 hrs. (-141 BLO)
6-14-65 TD 6800', WO Potential.
Pmpd 9 BLO + 27 BNO/16 hrs.
6-21-65 TD 6800', WO Potential.
Pmpd 107 BC in 72 hrs.
6-28-65 TD 6800', tstg.
Pmpd 112 BO in 72 hrs.
7-6-65 TD 6800', tstg.
Pmpd 33 BO in 24 hrs.
7-12-65 TD 6800', prep to perf Blinebry Zone.
Pmpd 34 BO in 24 hrs from 6586-6781'
7-19-65 TD 6800', swbg.
Set Ret. BP @ 6100'

Perf (Blinebry) @ 5760', 5795', 5810',
5822', 5864', 5893', 5922', 5937', 5960',
6008', 6019' W/1 SPI
Frac 30,000 gals oil + 30,000# sd.
Swbd & Flwd 130 BLO/24 hrs thru 16/64" chk.,
TP 160#.
7-26-65 TD 6800', tstg.
Pmpd 91 BLO, 4 BNO + 35 BW/48 hrs (5760-6019')
8-2-65 TD 6800', COMPLETED.
Pulled BP @ 6100'.