

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O.C.C.
NEW MEXICO OIL CONSERVATION COMMISSION
Dec 10 11 37 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1439
7. Unit Agreement Name North Wilson Deep
8. Farm or Lease Name North Wilson Deep Unit "A"
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator The British-American Oil Producing Company
3. Address of Operator P. O. Box 474 Midland, Texas
4. Location of Well UNIT LETTER F , 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 5 TOWNSHIP 21-S RANGE 35-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3647' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well at 7:00 p.m. 12-5-65.

1. Drilled 17-1/2" hole to 364'.

2. Ran 13-3/8" OD, 48#, casing and set at 362'. Cemented with 350 sack Class "A" cement containing 2% CaCl₂. Plug down at 10:00 a.m. 12-6-65. WOC 24 hours.

3. Nipped up BOP's and tested casing to 1000 psi. Held OK.

4. Drilled plug and drilling 12-1/4" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED William E. Zooty TITLE District Engineer DATE December 8, 1965

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: