

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

3-NMOCC  
1-File

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Tidewater Oil Company</b>	8. Farm or Lease Name <b>O. L. Coleman</b>
3. Address of Operator <b>Box 249, Hobbs, New Mexico</b>	9. Well No. <b>5</b>
4. Location of Well UNIT LETTER <b>A</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>900</b> FEET FROM THE <b>East</b> LINE, SECTION <b>17</b> TOWNSHIP <b>21-S</b> RANGE <b>36-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Eunice (Grayburg-S.A.)</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3607 GR</b>	12. County <b>Lea</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 3:00 P.M. on 10-1-66. Drilled 11" hole to 1318'. Set 8-5/8" 24# J-55 casing at 1312'. Cemented with 300 sacks 50-50 Diamix with 14# salt per sack and 150 sacks Incor neat. Circulated an estimated 80 sacks cement. WOC 24 hours. Tested 8-5/8" casing with 1300# for 30 minutes, no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By

SIGNED C. L. WADE TITLE Area Supt. DATE 10-7-66

APPROVED BY [Signature] TITLE Engineer DATE OCT 10 1966

CONDITIONS OF APPROVAL, IF ANY: