

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION  
OFFICE OF THE COMMISSIONER

3 - OCC  
1 - File

DEC 13 11 42 AM '66

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.  
**A-1350**

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Tidewater Oil Company</b>	8. Farm or Lease Name <b>State "A"</b>
3. Address of Operator <b>Box 249, Hobbs, New Mexico</b>	9. Well No. <b>5</b>
4. Location of Well UNIT LETTER <b>A</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>760</b> FEET FROM <b>East</b> THE <b>East</b> LINE, SECTION <b>8</b> TOWNSHIP <b>21S</b> RANGE <b>36E</b> NMPM.	10. Field and Pool, or Wildcat <b>Eunice (Grayburg SA)</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe in Report or Complete Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 1:30 PM 11-6-66. Drilled 12-3/4" hole to 1315'. Set 8-5/8" 24# J-55 SR ST&C casing at 1307'. Cemented w/400 sacks reg. 50-50 Pozmix w/14# salt per sack and 150 sacks Incoor neat. Circulated an estimated 30 sacks cement. WOC 24 hours. Tested 8-5/8" casing with 1200# for 30 minutes, OK, no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _____	TITLE <b>Area Supt.</b>	DATE <b>12-12-66</b>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY _____		