

05/21/98 FLOWED 24 HRS, REC: 225 MCF GAS, TBG PSI 50.
 05/22/98 FLOWED 24 HRS, RE C: 220 MCF GAS, TBG PSI 50.
 05/23/98 FLOWED 24 HRS, REC: 214 MCF GAS, TBG PSI 45.
 05/24/98 FLOWED 24 HRS, REC: 209 MCF GAS, TBG PSI 45.
 05/25/98 FLOWED 24 HRS, REC: 208 MCF GAS, TBG PSI 45.
 05/26/98 FLOWED 24 HRS, REC: 204 MCF GAS, TBG PSI 45.
 05/27/98 FLOWED 24 HRS, REC: 200 MCF GAS, TBG PSI 45, JSI WILL RUN 5 DAYS OF BHP,
~~TEMP DROP F/REPORT~~
 06/07/98 MIRU DDU, MIRU JSI, GIH & SET TBG PLUG IN PKR, BLD OFF, RU KILL TRK, TRY T/LOAD TBG, PMP 125 BBL, TBG ON VAC, RU SWAB, SWAB DWN T/10,700, RD SWAB, JSI
 FISHED PLUG, SET NEW PLUG, PMP 85 BBL, TBG ON VAC, SD.
 06/08/98 RU JSI, FISH TBG PLUG, GIH W/CK VLV & SET @ 13652, RD JSI, RU KILL TRK, PRESS TBG T/5000#, HELD, WATCH F/FLOW, ND WH, NU BOP, THREADS ON TOP SUB BAD, RU
 SPEER & CHG OUT, STING OUT OF PKR, SD.
 06/09/98 COOH W/2-7/8" TBG, RU 6 LINES.
 06/10/98 RU TBG TSTRS, TST 301 JTS 3-1/2" TBG IN HOLE @ 11,500#.
 06/11/98 PU & TST 132 JTS 3-1/2" TBG, LATCH INTO PKR, NU GUARDIAN FRAC STK & TST, RU SWAB, SWAB DWN T/2800', SD.
 06/12/98 SWAB DWN T/12,200, RD SWAB, MIRU JSI, RETRIEVE TBG CK, RDMO SD.
 06/13/98 MIRU BJ, BJ T/FRAC MORROW PERFS W/49,000 GAL 50 QUALITH MEDALLION 40 CARRYING 80,000# 20/40 MESH SINTERED BAUXITE PROPANT, FLUSH W/52 BBL 50 QUALITH
 CO2 LINEAR GEL, MAX PRESS 11540, AVG PRESS 11100, AVG RATE 18 BPM, ISIP 5080 PSI 5 MIN 4920 PSI 10 MIN 4840 PSI 15 MIN 4260 PSI, START FLWNG BK, RDMO BJ,
 FLOW TILL DEAD, REC 60 BBL WTR, SI.
 06/14/98 TBG PSI 350, FLOW PSI OFF, RU JSI, TAG SAND @ 13,590, RDMO JSI, SI.
 06/15/98 CREW OFF
 06/16/98 OPEN UP, TBG 800 PSI, BLD OFF, MIRU BJ, GIH W/COIL TBG, CLEAN OUT T/13,680' SAND T/HARD, COOH, SD.
 06/17/98 OPEN UP, TBG PSI 1780, BLD OFF, GIH W/BJ COIL TBG, CO SAND T/13,700' LOTS SAND, COOH, SD.
 06/18/98 OPEN UP, TBG PSI 1800, BLD OFF, GIH W/BJ COIL TBG, CO T/14,158, COOH RDMO BJ, SD.
 06/19/98 TBG PSI 1150, FLOWED OFF, MIRU JSI, TD @ 14,158', SET TBG CK @ 13,652, RDMO JSI, MIRU KILL TRK, TST CK, HELD OK, ND GUARDIAN FRAC STACK, STING OUT PKR, SD.
 06/20/98 HAD PRESS, PMPD 300 BBL WTR, OPEN WELL T/FRAC TNK.
 06/21/98 LD CSG, WELL DEAD, COOH LD 433 JTS 3-1/2" TBG, SD.
 06/22/98 RD 6 LINES, CHG OUT BOP RAMS, SD.
 06/23/98 MOVE 2-3/8" TBG, RU TBG TSTRS, START IN HOLE W/2-3/8" TBG, PINS BAD, SD WO NEW TBG.
 06/24/98 PU, GIH & TST T/5000 PSI, 299 JTS 2-7/8" TBG
 06/25/98 GIH W/135 JTS 2-7/8" TBG, TSTG T/5000 PSI, LAND TBG & STING INTO PKR, WATCH WELL F/FLOW, ND BOP, NU BOP, LOADED CSG T/1000 PSI, HELD OK, TST WH T/5000 PSI,
 HELD OK, RU SWAB, FULL @ START, SWAB DWN T/12,000, STARTED FLOWING, FLOWED 2 HRS, TBG PSI 850 SI.
 06/26/98 TBG PSI 1425#, FLOW 2 HRS T/FRAC TK, MIRU JSI, FISH TBG PLUG, RDMO JSI, RDMO DDU, WELL ON LINE T/SALES, CHOKE SET @ 10/64 FLOWED 17 HRS NO GAUGE.
 06/27/98 FLOWED 17 HRS, TBG PSI 480# CK SET 10/64, REC 429 MCF GAS & 6 BBL WTR, OPEN CK UP ALL WAY, CLEANING UP.
 06/28/98 FLOWED 24 HRS, TBG PSI 76# CK SET FULL OPEN, REC 898 MCF GAS 1 BBL OIL & 25.5 BBL LD WTR.
 06/29/98 FLOWED 24 HRS, TBG PSI 73# CK SET FULL OPEN, REC 871 MCF GAS, 1.7 BBL OIL & 18.6 BBL LD WTR.
 06/30/98 FLOWED 24 HRS, TBG PSI 72# CK SET FULL OPEN, REC 852 MCF GAS, 2 BBL OIL & 11 BBL LD WATER.
 07/01/98 FLOWED 24 HRS, TBG PSI 65#, REC 835 MCF GAS, 2 BO & 14 BLW.
 07/02/98 FLOWED 24 HRS, TBG PSI 78#, REC 826 MCF GAS, 2.3 BO & 10.4 BLW.
 07/03/98 FLOWED 24 HRS, TBG PSI 70#, REC 832 MCF GAS, 2.3 BBL OIL & 10.4 BBL LD WTR
~~TEMP DROP F/REPORT~~
 08/08/98 FLOWING T/SALES, 24 HR READING, TBG PSI 58# CHOKE SET FULL OPEN, REC 946 MCF GAS, 1 BBL OIL & 3 BBL LD WTR,
~~COMPLETE DROP F/REPORT~~